# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL SHIFT REPORT

Date: 06/11/2026

Shift: A

Incharge(s): Amit Roy

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|---|---|---|---|---|---|---|---|
| 1 | OHP | CO-25 | Reported tripped | OLR acted.Reset done(2 times) | 06:35:00 | 07:30:00 | |
| 2 | OHP | CO-26 | Reported tripped | OLR acted.Reset done(4 times) | 07:10:00 | 13:20:00 | |
| 3 | OHP | RCO-6A | Reported tripped | OLR acted.Reset done | 07:35:00 | 07:45:00 | |
| 4 | OHP | BRC on CO-33M | Lt not taking place | M-1 OLR acted.Reset done | 08:10:00 | 08:20:00 | |
| 5 | OHP | BRC on CO-33M | LT not taking place | PCRD tension acted.Released | 08:45:00 | 09:00:00 | |
| 6 | OHP | TBS on CO-7A | LT not taking place | Lt selector switch in off condition.Lt not stopping complaint given and found brake adjustment to be done.Electrical side okay | 09:00:00 | 09:15:00 | Informed to mechanical for adjustment.Trial taken after adjustment |
| 7 | OHP | RSCO-6A | Reported tripped | OLR acted.Reset done | 10:00:00 | 10:10:00 | |
| 8 | OHP | BRC on CO-31 | B/C not running | MPD tripped.Reset done | 11:00:00 | 11:15:00 | |
| 9 | CHP | CC-27A | Not running in local | TT chute sensor acted.Bypassed to clear jamming.After clearing kept in line | 09:15:00 | 09:30:00 | |
| 10 | IOSA | BRC on OC-15A | Yard to machine interlock zss problem | Probe problem.Bypassed and given clearance | 08:45:00 | 09:00:00 | Probe changed after demand.NO delay |

वी.एस.पी
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL SHIFT REPORT

Date: 06/11/2026

Shift: A

Incharge(s): Amit Roy

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|---|---|---|---|---|---|---|---|
| 11 | IOSA | TBS on OC-14A | LT not taking place | PCRD tension acted.Released | 11:30:00 | 11:40:00 | |