वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 13/10/2026

Shift: C

Incharge(s): G Eswara Rao

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	BRC ON CO 31	BC NOT RUNNING/ YARD ZSS INTERLOCK ACTED	PROBE GAPE ADJUSTED THEN OK	00:05:00	00:20:00	NO DELAY
2	OHP	CO 3A	JOD ACTED(BRS)	ADJUSTMENT DONE THEN OK	23:10:00	23:20:00	
3	OHP	CO 26	TRIPPED ON OLR	RESET DONE	03:30:00	03:35:00	
4	OHP	BRC 1 ON 31	BC NOT RUNNING/OLR ACTED/JAMMING AT TAIL PULLY SIDE	RESET DONE	03:58:00	04:15:00	
5	CHP	CC 8	NOT RUNNING/MCCB GOT FAIL/MCCB TO BE CHANGED	MOTOR MEGGRING DONE ,PHASE TO EARTH 15 MEGA OMHS PHASE TO PHASE 1.5 OHMS	23:30:00	00:00:00	
6	CHP	SCR 5 ON CC32	BC NOT RUNNING/MCCB TRIPPED	MCCB MADE ON	22:15:00	22:30:00	
7	CHP	SCR 5 ON CC32	LT NOT TAKING PLACE/PCRD TENSION ACTED	TENSION RELEASED	01:45:00 04:15:00	02:00:00 04:25:00	
8	CHP	CC 104	BRS ACTED/	RESET DONE AFTER SENSORS CLANING	02:30:00	02:40:00	
9	CHP	SCR 8 ON CC106	LT NOT TAKING PLACE/CONTROL MCB TRIPPED	MCB MADE ON	04:45:00	04:55:00	