वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 12/10/2026

Shift: C

Incharge(s): G Eswara Rao

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	brc on co 32	lt not taking place/pcrd cable tension acted due to guide problem	tension released	23:20:00	23:30:00	
2	OHP	RBF 3A	PC ACTED	RESET DONE	01:03:00	01:35:00	
3	OHP	BRC ON CO 31	ZSS YARD INTERLOCK NOT GETTING/PROBLEM	PROBE REPLACED	22:30:00	23:35:00	
4	CHP	CC 131	TRIPPED ON OLR	RESET DONE	00:40:00	00:45:00	
5	CHP	CC 52	TRIPPED ON OLR	RESET DONE	02:55:00	03:10:00	
6	CHP	CC 113	REPORTED FAIL TO START LOCAL REMOTE SELECTOR PROBLEM	REMOTE BYPASSED AT SELECTOR	04:45:00	05:15:00	
7	CHP	SCR 1 CC 31	BC ZSS PROBLEM	ZSS MODULE REPLACED	22:30:00	23:00:00	B SHIFT PENDING PROBLEM
8	CHP	SCR 1 ON CC 31	YARD INTERLOCK SIGNAL MISSING	PROBE REPLACED	23:00:00	23:30:00	NO DELAY