वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 31/10/2026

Shift: B

Incharge(s): Saurabh Kumar Yadav

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	co 25	olr acted	reset	14:22:00	14:35:00	3 times
2	OHP	co 26	olr acted	reset	20:10:00	20:30:00	
3	OHP	TBS on CO 7A	LT not working,control is in off	made it on	16:30:00	16:45:00	
4	OHP	TBS on CO 7A	left luff not working	wrong complaint	18:00:00	18:15:00	
5	OHP	WOBR on CO 29	LT not working,drive tripped	reset	18:55:00	19:10:00	
6	OHP	TBS on Co 7A	LT not working,M4 mpcb tripped	made it on	20:05:00	20:15:00	
7	OHP	TT3 on CO 22	position bit missing,sensor wire loose connection	tightened	16:15:00	16:30:00	
8	OHP	VS 2 A	olr acted	reset	17:50:00	18:10:00	
9	OHP	co 36	zss acted,probe wire got cut,and high return from ZSS not connected in cjb	probe replaced,return wire connected in cjb	16:45:00	17:30:00	
10	CHP	CC 52	PC acted	PC reset	14:35:00	14:45:00	
11	CHP	CC 53	pc acted	released	14:40:00	14:50:00	
12	CHP	CC 215	zss problem	ZSS replaced	14:00:00	14:45:00	
13	CHP	CC 35 STK2	LT not working,M2 tripped,pcrd guide problem	reset,informed mechanical	14:35:00	14:45:00	
14	CHP	CC 213 SCR8	bc not running,signal missing	LT FWD done than ok	18:45:00	19:00:00	

वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 31/10/2026

Shift: B

Incharge(s): Saurabh Kumar Yadav

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
15	CHP	CC 40 SCR7	c/s acted due to jamming	informed operation	19:20:00	19:30:00	
16	CHP	CC 201 and 203	olr acted	reset	14:30:00	14:40:00	
17	CHP	CC 201 flap gate	mpcb tripped due to gate stucked	reset	15:00:00	15:10:00	
18	CHP	CC 203	olr acted	reset	20:30:00	20:40:00	
19	WT	CP4	FLS acted	reset	19:20:00	19:25:00	