RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 14/10/2026

Area: WT

Equipment	Job
MIS	power supply provided for public addressing system @ OT 5 and CT 1,2 cabin
OP 4	Trolley line cross arms welding done 17 nos (col no 33 to 53)
OP 9	Trolley line damaged insulators replaced 28 nos (col no 66 to 51)